



**School
District**

4115 Jacksol Drive
San Jose, CA 95124
(408) 377-2103
Fax (408) 377-5944
www.cambriansd.org

Board of Trustees

Jarod Middleton
Carol Presunka
Beth Erickson
Janet Gillis
Nick Villalobos

Date: 06/20/24

CHANGE ORDER #5

Contractor Name: JL Construction, Inc.
Contract Name: Modular Building Trades
Project Name: Modular Classrooms at 4 School Sites
Price MS, Fammatre ES, Farnham ES, Sartorette ES
Contract Number: C23-043

PCO #	Description	CCD #	RFI #	Amount of Change
84.1	Net revision to PCO #84 for new Price MS marquee and associated work approved via CO #4. Revision reflects excess spoils offhaul and backfill around new footing per CCD #2.	2	N/A	\$ 3,498.00
Total of Change Order #5				\$ 3,498.00

Original Contract Amount:
(Total) \$ 12,541,000.00
Original Design Subtotal: \$ 470,000.00
Original Construction Subtotal: \$ 12,071,000.00

Change Order #1 Amount: \$ 235,873.59
Change Order #2 Amount: \$ 257,548.69
Change Order #3 Amount: \$ (78,765.90)
Change Order #4 Amount: \$ 36,035.34
Change Order #5 Amount: \$ 3,498.00

Revised Contract Amount:
(Total) \$ 12,995,189.72
Revised Design Subtotal: \$ 470,000.00
Revised Construction Subtotal: \$ 12,525,189.72

Price Subtotal: \$ 3,227,798.64
Fammatre Subtotal: \$ 3,044,151.76
Farnham Subtotal: \$ 3,200,920.70
Sartorette Subtotal: \$ 3,052,318.62

Cambrian School District's Signature: _____	Date: _____
Program Manager's Signature: _____	Date: _____
Architect's Signature: _____	Date: _____
Contractor's Signature: _____	Date: _____

Superintendent
Kristi Schwiebert

Chief Financial Officer
John Pappalardo

*Exploring Infinite Possibilities
for Learning*