

4115 Jacksol Drive San Jose, CA 95124 (408) 377-2103 Fax (408) 377-5944 www.cambriansd.org

Board of Trustees

Jarod Middleton Carol Presunka Beth Erickson Janet Gillis

Nick Villalobos

Exploring Infinite Possibilities for Learning

Superintendent

Kristi Schwiebert

Signature:

Chief Financial Officer

John Pappalardo

Date: 04/04/24

CHANGE ORDER #4D

Contractor Name: Cupertino Electric, Inc.

Bid Package D, Electrical and Low Voltage Trades **Contract Name:**

Increment 1 Sitework for Modular Classrooms at 4 School Sites **Project Name:**

Price MS, Fammatre ES, Farnham ES, Sartorette ES

Contract Number: C23-071

PCO #	Description	CCD#	RFI#	Amount of Change	
96	Furnish and install heat detectors for fire safety in non-sprinklered attic space at Price.	9	N/A	\$	6,124.75
97	Furnish and install heat detectors for fire safety in non-sprinklered attic space at Fammatre.	10	N/A	\$	6,124.75
98	Furnish and install heat detectors for fire safety in non-sprinklered attic space at Farnham.	12	N/A	\$	6,124.75
99	Furnish and install heat detectors for fire safety in non-sprinklered attic space at Sartorette.	9	N/A	\$	6,124.75
	Total of Change Order #4D			\$	24,499.00

Original Contract Amount: \$ 2,970,337.00 \$ Change Order #1D Amount: 50,709.00 Change Order #2D Amount: 23,078.00 \$ Change Order #3D Amount: \$ (100,000.00)Change Order #4D Amount: \$ 24,499.00 **Revised Contract Amount:** 2,968,623.00 Price Subtotal: 721,133.75 \$ Fammatre Subtotal: 720,693.75 Farnham Subtotal: \$ 781,467.75 745,327.75 Sartorette Subtotal:

Cambrian School District's Signature: Date: **Program Manager's** Signature: Architect's Date: Signature: Contractor's Date:

Page 1 of 1