



4115 Jacksol Drive  
 San Jose, CA 95124  
 (408) 377-2103  
 Fax (408) 377-5944  
 www.cambriansd.org

**Board of Trustees**

Jarod Middleton  
 Carol Presunka  
 Beth Erickson  
 Janet Gillis  
 Nick Villalobos

Exploring Infinite Possibilities  
 for Learning

**Superintendent**

Kristi Schwiebert

**Chief Financial Officer**

John Pappalardo

**Date:** 06/20/24

**CHANGE ORDER #2C**

**Contractor Name:** McGuire & Hester (formerly Casey Fogli Concrete Contractors, Inc. prior to merger)  
**Contract Name:** Bid Package C, Site Concrete Trades  
**Project Name:** Increment 1 Sitework for Modular Classrooms at 4 School Sites  
 Price MS, Fammatre ES, Farnham ES, Sartorette ES  
**Contract Number:** C23-080

PCO #	Description	CCD #	RFI #	Amount of Change
111	Installation of trench drain parallel to Price new building and associated flatwork adjustments to provide ample drainage per District request.	N/A	27.1	\$ 20,064.00
116	Provide added concrete in Farnham new building courtyard area behind Bldg. C, to provide cohesive concrete courtyard per District request.	N/A	N/A	\$ 15,433.00
118	<b>Credit</b> for concrete pad for new bicycle locker at Farnham, removed from scope to utilize existing hardscape.	N/A	29	\$ (4,038.00)
<b>Total of Change Order #2C</b>				<b>\$ 31,459.00</b>

**Original Contract Amount:** \$ 630,945.00

**Change Order #1C Amount:** \$ 9,916.00

**Change Order #2C Amount:** \$ 31,459.00

**Revised Contract Amount:** \$ 672,320.00

Price Subtotal: \$ 214,820.00

Fammatre Subtotal: \$ 125,910.00

Farnham Subtotal: \$ 181,817.00

Sartorette Subtotal: \$ 149,773.00

<b>Cambrian School District's Signature:</b> _____	<b>Date:</b> _____
<b>Program Manager's Signature:</b> _____	<b>Date:</b> _____
<b>Architect's Signature:</b> _____	<b>Date:</b> _____
<b>Contractor's Signature:</b> _____	<b>Date:</b> _____