Date: 12/14/23



School	Contractor Name: Contract Name: Project Name: Contract Number:		Cupertino Electric, Inc. Bid Package D, Electrical and Low Voltage Trades Increment 1 Sitework for Modular Classrooms at 4 School Sites Price MS, Fammatre ES, Farnham ES, Sartorette ES C23-071				
District	PCO #		Description		CCD #	RFI #	Amount of Change
	81		used Allowance D1 – Anticipated ute of existing electrical bank near		N/A	N/A	\$(100,000.00)
4115 Jacksol Drive		Price new classrooms location. Existing electrical					
San Jose, CA 95124		was not in conflict; reroute not necessary.					
(408) 377-2103 Fax (408) 377-5944			Total of Change Order #	3D			\$(100,000.00)
www.cambriansd.org			Original Contract Amount:	\$	2,97	0,337.00	
			Change Order #1D Amount: \$ Change Order #2D Amount: \$ Change Order #3D Amount: \$		5	50,709.00	
						3,078.00	
					(100,000.00)		
Board of Trustees			Revised Contract Amount:	\$	2,944	4,124.00	
Janet Gillis			Price Subtotal:	\$	71	5,009.00	
Jarod Middleton			Fammatre Subtotal:	\$	714,569.00		
Carol Presunka			Farnham Subtotal:	\$			
Nick Villalobos			Sartorette Subtotal:	\$	73	39,203.00	
Beth Erickson							
	Cambrian School District's Signature:			Date:			
Exploring Infinite Possibilities for Learning	Program Manager's Signature:				Date:		
	Architect's Signature:		Date:				
	Contractor's Signature:				Date:		

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo

CHANGE ORDER #3D