

4115 Jacksol Drive San Jose, CA 95124 (408) 377-2103 Fax (408) 377-5944 www.cambriansd.org

Board of Trustees

Janet Gillis
Jarod Middleton
Carol Presunka
Nick Villalobos
Beth Erickson

Exploring Infinite Possibilities for Learning

Superintendent Kristi Schwiebert

Date: 09/21/23

CHANGE ORDER #1B

Contractor Name: MK Pipelines, Inc.

Contract Name: Bid Package B, Underground Utilities

Project Name: Increment 1 Sitework for Modular Classrooms at 4 School Sites

Price MS, Fammatre ES, Farnham ES, Sartorette ES

Contract Number: C23-079

| PCO # | Description | CCD# | RFI# | Amount of Change |
|----------|--|------|--------|------------------|
| 30 | Install Christy box and shut-off valves for gas and water lines discovered routed shallow in concrete to avoid building footing at Price Cambrian Community Center, per District request. | N/A | N/A | \$ 4,613.30 |
| 33 | Furnish and install 40 LF of water piping and associated necessary couplings, tee, and valve to connect to domestic water point of connection on north side of building at Farnham in lieu of point of connection shown in plans, which was determined to be irrigation. | N/A | Far-21 | \$ 8,377.08 |
| | Total of Change Order #1B | | | \$ 12,990.38 |

Original Contract Amount: \$ 1,333,150.00 **Change Order #1B Amount:** \$ 12,990.38 **Revised Contract Amount:** \$ 1,346,140.38 Price Subtotal: \$ 297,906.30 \$ Fammatre Subtotal: 266,630.00 \$ Farnham Subtotal: 448,317.08 \$ Sartorette Subtotal: 333,287.00

| Cambrian School District's Signature: | Date: |
|---------------------------------------|-------|
| Program Manager's Signature: | Date: |
| Architect's Signature: | Date: |
| Contractor's Signature: | Date: |

Chief Financial Officer

John Pappalardo