



4115 Jacksol Drive
San Jose, CA 95124
(408) 377-2103
Fax (408) 377-5944
www.cambriansd.org

Board of Trustees

Janet Gillis
Jarod Middleton
Carol Presunka
Nick Villalobos
Beth Erickson

*Exploring Infinite Possibilities
for Learning*

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo

Date: 11/16/23

CHANGE ORDER #1C

Contractor Name: Casey Fogli Concrete Contractors, Inc.
Contract Name: Bid Package C, Site Concrete Trades
Project Name: Increment 1 Sitework for Modular Classrooms at 4 School Sites
Price MS, Fammatre ES, Farnham ES, Sartorette ES
Contract Number: C23-080

PCO #	Description	CCD #	RFI #	Amount of Change
29	Additional concrete for ADA drop-off ramp at Price to achieve corrected elevation.	N/A	24	\$ 1,406.00
44	Furnish and install concrete mow band around new fire lane at Fammatre to confine asphalt per civil engineer direction.	N/A	18	\$ 8,960.00
73	Credit for restoring landscaping adjacent to new ADA drop off area at Price (partial offset to Scapes PCO #72).	N/A	N/A	\$ (450.00)
Total of Change Order #1C				\$ 9,916.00

Original Contract Amount: \$ 630,945.00

Change Order #1C Amount: **\$ 9,916.00**

Revised Contract Amount: \$ 640,861.00

Price Subtotal: \$ 194,756.00

Fammatre Subtotal: \$ 125,910.00

Farnham Subtotal: \$ 170,422.00

Sartorette Subtotal: \$ 149,773.00

Cambrian School District's Signature: _____	Date: _____
Program Manager's Signature: _____	Date: _____
Architect's Signature: _____	Date: _____
Contractor's Signature: _____	Date: _____