



4115 Jacksol Drive
 San Jose, CA 95124
 (408) 377-2103
 Fax (408) 377-5944
 www.cambriansd.org

Board of Trustees

Janet Gillis
 Jarod Middleton
 Carol Presunka
 Nick Villalobos
 Beth Erickson

*Exploring Infinite Possibilities
 for Learning*

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo

Date: 09/21/23

CHANGE ORDER #1D

Contractor Name: Cupertino Electric, Inc.
Contract Name: Bid Package D, Electrical and Low Voltage Trades
Project Name: Increment 1 Sitework for Modular Classrooms at 4 School Sites
 Price MS, Fammatre ES, Farnham ES, Sartorette ES
Contract Number: C23-071

PCO #	Description	CCD #	RFI #	Amount of Change
13	Install connection not shown in plans from fire alarm control panel to backflow preventer valve at Price including cable, conduit, trenching, and connections.	N/A	Pr-23	\$ 2,805.00
18	Install connection not shown in plans from fire alarm control panel to backflow preventer valve at Farnham including cable, conduit, trenching, and connections.	N/A	Far-19	\$ 2,805.00
19	Install connection not shown in plans from fire alarm control panel to backflow preventer valve at Sartorette including cable, conduit, trenching, and connections.	N/A	Sa-20	\$ 2,805.00
20	Install connection not shown in plans from fire alarm control panel to backflow preventer valve at Fammatre including cable, conduit, trenching, and connections.	N/A	Fam-17	\$ 4,007.00
21	Furnish and install one additional exterior light, mounting, conduit, and wiring to achieve required egress light spacing at Price.	N/A	Pr-15	\$ 4,050.00
22	Provide and directional bore install 190 LF of two upsized conduit for feeder line to new classroom building at Sartorette, as existing spare conduit that was planned to be used, was undersized.	N/A	Sa-23	\$ 26,513.00
24	Furnish and install one additional exterior light, mounting, conduit, and wiring to achieve required egress light spacing at Farnham.	N/A	Far-14	\$ 4,050.00
28	Premium cost for weekend power shutdown due to weekday student activity at Fammatre.	N/A	N/A	\$ 3,674.00
Total of Change Order #1D				\$ 50,709.00

Original Contract Amount: \$ 2,970,337.00

Change Order #1D Amount: \$ 50,709.00

Revised Contract Amount: \$ 3,021,046.00

Price Subtotal: \$ 797,168.00

Fammatre Subtotal: \$ 714,569.00

Farnham Subtotal: \$ 775,343.00

Sartorette Subtotal: \$ 733,966.00



School District

4115 Jacksol Drive
San Jose, CA 95124
(408) 377-2103
Fax (408) 377-5944
www.cambriansd.org

Increment 1 Sitework for Modular Classrooms at 4 School Sites
Price MS, Fammatre ES, Farnham ES, Sartorette ES
Cupertino Electric, Inc. Change Order #1D
09/21/23

Cambrian School District's Signature: _____

Date: _____

Program Manager's Signature: _____

Date: _____

Architect's Signature: _____

Date: _____

Contractor's Signature: _____

Date: _____

Board of Trustees

- Janet Gillis
- Jarod Middleton
- Carol Presunka
- Nick Villalobos
- Beth Erickson

*Exploring Infinite Possibilities
for Learning*

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo