

Date: 10/01/24

CHANGE ORDER #4B

Contractor Name: MK Pipelines, Inc.
Contract Name: Bid Package B, Underground Utilities
Project Name: Increment 1 Sitework for Modular Classrooms at 4 School Sites
Price MS, Fammatre ES, Farnham ES, Sartorette ES
Contract Number: C23-079

PCO #	Description	CCD #	RFI #	Amount of Change
37	Emergency repair to Farnham sanitary sewer due to bore impact damage during construction (offset by Cupertino Electric PCO #38).	N/A	N/A	\$ 10,958.34
100	Reinstall sanitary sewer at Sartorette at a raised elevation to avoid conflict with unknown city-owned storm drain in order to tie into sanitary sewer point of connection per city permit.	N/A	32	\$ 28,464.34
152	Perform added staking for fire water per city requirements to tie into public utility line at Sartorette; and remobilization for fire water scope due to delinquent city permit approval.	N/A	N/A	\$ 8,026.71
153	Furnish and install added backflow device for fire water and associated pipe routing per city requirements to tie into public utility line at Fammatre; and remobilization for fire water scope due to delinquent city permit approval.	N/A	N/A	\$ 27,671.51
Total of Change Order #4B				\$ 75,120.90

Original Contract Amount: \$ 1,333,150.00

Change Order #1B Amount: \$ 12,990.38

Change Order #2B Amount: \$ 19,162.60

Change Order #3B Amount: \$ 4,225.68

Change Order #4B Amount: \$ 75,120.90

Revised Contract Amount: \$ 1,444,649.56

Price Subtotal: \$ 297,906.30

Fammatre Subtotal: \$ 294,301.51

Farnham Subtotal: \$ 459,275.42

Sartorette Subtotal: \$ 393,166.33



4115 Jacksol Drive
San Jose, CA 95124
(408) 377-2103
Fax (408) 377-5944
www.cambriansd.org

Board of Trustees

Jarod Middleton
Carol Presunka
Beth Erickson
Janet Gillis
Nick Villalobos

*Exploring Infinite Possibilities
for Learning*

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo



**School
District**

4115 Jacksol Drive
San Jose, CA 95124
(408) 377-2103
Fax (408) 377-5944
www.cambriansd.org

Increment 1 Sitework for Modular Classrooms at 4 School Sites
Price MS, Fammatre ES, Farnham ES, Sartorette ES
MK Pipelines, Inc. Change Order #4B
10/01/24

**Cambrian School
District's Signature:** _____

Date: _____

**Program Manager's
Signature:** _____

Date: _____

**Architect's
Signature:** _____

Date: _____

**Contractor's
Signature:** _____

Date: _____

Board of Trustees

- Jarod Middleton
- Carol Presunka
- Beth Erickson
- Janet Gillis
- Nick Villalobos

*Exploring Infinite Possibilities
for Learning*

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo