

4115 Jacksol Drive San Jose, CA 95124 (408) 377-2103 Fax (408) 377-5944 www.cambriansd.org

Board of Trustees

Janet Gillis
Jarod Middleton
Carol Presunka
Nick Villalobos
Beth Erickson

Exploring Infinite Possibilities for Learning

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo

Date: 09/21/23

CHANGE ORDER #1A

Contractor Name: Galeb Paving, Inc.

Contract Name: Bid Package A, Earthwork and Paving Trades

Project Name: Increment 1 Sitework for Modular Classrooms at 4 School Sites

Price MS, Fammatre ES, Farnham ES, Sartorette ES

Contract Number: C23-078

PCO #	Description	CCD#	RFI#	mount of Change
9	Demo and dispose of five existing tree stumps not shown in demo plans at Farnham.	N/A	N/A	\$ 1,888.00
12	Remove and dispose of unidentified diseased tree in the zone of influence of the new building site at Fammatre, including associated remobilization to allow time for arborist evaluation. Also includes supply and delivery of additional fill, and recompaction of new building pad affected by the demoed root structure.	N/A	16	\$ 11,184.88
31	Cut and demo section of existing asphalt adjacent to ADA drop-off ramp at Price, backfill void, and place new AC pavement using corrected design elevations in RFI Pr-24 to achieve conforming accessibility grade.	N/A	Pr-24	\$ 31,013.29
32	Provide excavation, infill, stabilization fabric, and recompaction of sections of the new building pad and fire lane per recommendation in the Geotechnical Engineer's field report to mitigate soft areas and achieve building pad certification.	N/A	Fam-18, Fam-19	\$ 23,541.70
39R1	Using \$36,352.47 of Allowance A1 - Install winterized temporary construction access road off of New Jersey Avenue along track and behind science classrooms to project site at Price.	N/A	N/A	\$ 0.00
40	Using \$5,792.92 of Allowance Item A3 - Install winterized temporary construction access road off of Rustic Drive to project site at Fammatre.	N/A	N/A	\$ 0.00
	Total of Change Order #1A			\$ 67,627.87

 Change Order #1A Amount:
 \$ 67,627.87

 Revised Contract Amount:
 \$ 2,947,627.87

 Price Subtotal:
 \$ 623,954.04

\$

2,880,000.00

Original Contract Amount:

 Fammatre Subtotal:
 \$ 636,572.33

 Farnham Subtotal:
 \$ 588,176.75

 Sartorette Subtotal:
 \$ 608,924.75



Increment 1 Sitework for Modular Classrooms at 4 School Sites Price MS, Fammatre ES, Farnham ES, Sartorette ES Galeb Paving, Inc. Change Order#1A 09/21/23

District	Architect's Signature:	
4115 Jacksol Drive	Contractor's Signature:	
San Jose, CA 95124	J.g.iata.o.	
(408) 377-2103		
Fax (408) 377-5944		
www.cambriansd.org		

Cambrian School District's Signature:

Program Manager's

Signature:

Board of Trustees

Janet Gillis

Jarod Middleton

Carol Presunka

Nick Villalobos

Beth Erickson

Exploring Infinite Possibilities for Learning

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo

Date:

Date:

Date:

Date: ____