



4115 Jacksol Drive
San Jose, CA 95124
(408) 377-2103
Fax (408) 377-5944
www.cambriansd.org

Board of Trustees

Janet Gillis
Jarod Middleton
Carol Presunka
Nick Villalobos
Beth Erickson

*Exploring Infinite Possibilities
for Learning*

Superintendent
Kristi Schwiebert

Chief Financial Officer
John Pappalardo

Date: 11/16/23

CHANGE ORDER #2D

Contractor Name: Cupertino Electric, Inc.
Contract Name: Bid Package D, Electrical and Low Voltage Trades
Project Name: Increment 1 Sitework for Modular Classrooms at 4 School Sites
Price MS, Fammatre ES, Farnham ES, Sartorette ES
Contract Number: C23-071

PCO #	Description	CCD #	RFI #	Amount of Change
23	Restore network connection to existing Price classrooms 33 and 34 following demo of 35, 36, and 37, including: install IDF cabinet; terminate, test, and label new fiber; and re-terminate existing cables for the existing wireless access points and wall jacks.	N/A	20	\$ 17,841.00
34	Furnish and install boxes and wire to reroute existing irrigation controller power supply in conflict with new landscaping and fire lane at Sartorette.	N/A	22	\$ 5,237.00
Total of Change Order #2D				\$ 23,078.00

Original Contract Amount:	\$ 2,970,337.00
Change Order #1D Amount:	\$ 50,709.00
Change Order #2D Amount:	\$ 23,078.00
Revised Contract Amount:	\$ 3,044,124.00
Price Subtotal:	\$ 815,009.00
Fammatre Subtotal:	\$ 714,569.00
Farnham Subtotal:	\$ 775,343.00
Sartorette Subtotal:	\$ 739,203.00

Cambrian School District's Signature:	_____	Date:	_____
Program Manager's Signature:	_____	Date:	_____
Architect's Signature:	_____	Date:	_____
Contractor's Signature:	_____	Date:	_____