



Date: 10/20/22

CHANGE ORDER #6E

Contractor Name: Beals Martin and Associates, Inc.
Contract Name: Bid Package E, General Trades
Project Name: Phase 1 Modernizations at 5 School Sites
 Farnham ES, Sartorette ES
Contract Number: C22-060

4115 Jacksol Drive
 San Jose, CA 95124
 (408) 377-2103
 Fax (408) 377-5944
 www.cambriansd.org

Board of Trustees

Carol Presunka
 Janet Gillis
 Donald Rocha
 Jarod Middleton
 Randy Scofield

*Exploring Infinite Possibilities
 for Learning*

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo

PCO #	Description	CCD #	RFI #	Amount of Change
16	Remove, salvage, and reinstall whiteboards and tackboards encroaching into footprint of new mechanical closets at Farnham, where room allows. Remove, salvage, and reinstall wall-mounted paper towel and soap dispensers where encroachment occurs.	N/A	Fa-20	\$ 1,871.00
17	Remove, salvage, and reinstall whiteboards and tackboards encroaching into footprint of new mechanical closets at Sartorette, where room allows. Remove, salvage, and reinstall wall-mounted paper towel and soap dispensers where encroachment occurs.	N/A	Sa-16	\$ 1,110.00
23	Using \$9,736.00 of Allowance E3 - Overtime premium to maintain schedule at Sartorette.	N/A	N/A	\$ 0.00
32	Additional bracing in shearwalls per CCD#6 to maintain structural capacity with added louver locations at Farnham.	Fa-6	N/A	\$ 6,343.00
41	Provide framing demo to facilitate electrical panel relocation change in rooms 4 to 5 and restore framing and finishes to room 4.	N/A	Sa-8	\$ 884.00
73	Install blocking at ceiling outside of closets in Farnham rooms 10, 13, and KA to support furnace ducts.	N/A	N/A	\$ 1,728.00
82	Overtime for BK Mill casework for schedule recovery at Sartorette.	N/A	N/A	\$ 1,458.00
83	Overtime for BK Mill casework for schedule recovery at Farnham.	N/A	N/A	\$ 2,858.00
95	Prime and paint walls related to new split system coil fans mounted in their final locations in Farnham rooms C and D.	N/A	N/A	\$ 434.00
115	Cut down and reinstall backpack hangers in conflict with furnace closets in 13 classrooms at Sartorette.	N/A	N/A	\$ 5,679.00
128	Credit for removal of painting spiral ducts included in scope at Farnham. Spiral ducts will be obscured by new acoustical ceiling in future phase of modernization.	N/A	N/A	\$ (3,044.00)



4115 Jacksol Drive
 San Jose, CA 95124
 (408) 377-2103
 Fax (408) 377-5944
 www.cambriansd.org

Board of Trustees

Carol Presunka
 Janet Gillis
 Donald Rocha
 Jarod Middleton
 Randy Scofield

Phase 1 Modernizations at 5 School Sites
 Farnham ES, Sartorette ES
 Beals Martin & Associates Change Order #6E
 10/20/22

129	Credit for removal of painting spiral ducts included in scope at Sartorette. Spiral ducts will be obscured by new acoustical ceiling in future phase of modernization.	N/A	N/A	\$ (2,886.00)
130	Credit for change of drywall finish in Sartorette furnace closets to firetape finish.	N/A	N/A	\$ (3,069.00)
131	Credit for change of drywall finish in Farnham furnace closets to firetape finish.	N/A	N/A	\$ (3,021.00)
133	Install insulation in areas at Sartorette opened up during construction that previously did not have insulation.	N/A	N/A	\$ 3,897.00
Total of Change Order #6E				\$ 14,242.00

Original Contract Amount: \$ 1,526,957.00

Change Order #1E Amount: \$ 1,724.00

Change Order #2E Amount: \$ 13,326.00

Change Order #3E Amount: \$ 15,691.00

Change Order #4E Amount: \$ 11,499.00

Change Order #5E Amount: \$ 48,893.00

Change Order #6E Amount: \$ 14,242.00

Revised Contract Amount: \$ 1,632,332.00

Farnham Subtotal: \$ 812,065.00

Sartorette Subtotal: \$ 820,267.00

Cambrian School District's Signature: _____

Date: _____

Program Manager's Signature: _____

Date: _____

Architect's Signature: _____

Date: _____

Contractor's Signature: _____

Date: _____

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo