



4115 Jacksol Drive
San Jose, CA 95124
(408) 377-2103
Fax (408) 377-5944
www.cambriansd.org

Board of Trustees

Carol Presunka
Janet Gillis
Donald Rocha
Jarod Middleton
Randy Scofield

Exploring Infinite Possibilities
for Learning

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo

Date: 11/17/22

CHANGE ORDER #6C

Contractor Name: MBS Engineering
Contract Name: Bid Package C, Plumbing Trades
Project Name: Phase 1 Modernizations at 5 School Sites
Price MS, Bagby ES, Fammatre ES
Contract Number: C22-051

PCO #	Description	CCD #	RFI #	Amount of Change
136	Overtime for added scopes and compressed schedule recovery for the first three weeks in July at Bagby.	N/A	N/A	\$ 2,632.24
137	Overtime for added scopes and compressed schedule recovery for the first three weeks in July at Price.	N/A	N/A	\$ 1,061.36
138	Overtime for added scopes and compressed schedule recovery for the first three weeks in July at Fammatre.	N/A	N/A	\$ 3,072.27
162	Overtime for added scopes and compressed schedule recovery for the last week in July through the first week of September at Price.	N/A	N/A	\$ 8,026.31
163	Overtime for added scopes and compressed schedule recovery for the last week in July through the first week of September at Bagby.	N/A	N/A	\$13,926.78
164	Overtime for added scopes and compressed schedule recovery for the last week in July through the first week of September at Fammatre.	N/A	N/A	\$ 7,197.91
186	Establish revised gas tie-in location to connect the new gas lines at Bagby to the existing cafeteria building. Preliminary work and investigation found that existing utilities were not located as previously documented which necessitated the revision.	N/A	Ba-75.1	\$18,775.06
215	Installation of two bubblers in sinks at Bagby.	N/A	N/A	\$ 1,327.39
Total of Change Order #6C				\$56,019.32

Original Contract Amount: \$ 692,212.00

Change Order #1C Amount: \$ 5,071.50

Change Order #2C Amount: \$ 55,467.64

Change Order #3C Amount: \$ 9,807.10

Change Order #4C Amount: \$ 23,952.07

Change Order #5C Amount: \$ 11,781.93

Change Order #6C Amount: \$ 56,019.32

Revised Contract Amount: \$ 854,311.56



4115 Jacksol Drive
San Jose, CA 95124
(408) 377-2103
Fax (408) 377-5944
www.cambriansd.org

Board of Trustees

- Carol Presunka
- Janet Gillis
- Donald Rocha
- Jarod Middleton
- Randy Scofield

Phase 1 Modernizations at 5 School Sites
Price MS, Bagby ES, Fammatre ES
MBS Engineering Change Order #6C
11/17/22

Price Subtotal:	\$	<u>100,271.85</u>
Bagby Subtotal:	\$	<u>401,202.90</u>
Fammatre Subtotal:	\$	<u>352,836.81</u>

Cambrian School District's Signature: _____	Date: _____
Program Manager's Signature: _____	Date: _____
Architect's Signature: _____	Date: _____
Contractor's Signature: _____	Date: _____

*Exploring Infinite Possibilities
for Learning*

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo