



4115 Jacksol Drive
 San Jose, CA 95124
 (408) 377-2103
 Fax (408) 377-5944
 www.cambriansd.org

Board of Trustees

Carol Presunka
 Janet Gillis
 Donald Rocha
 Jarod Middleton
 Randy Scofield

*Exploring Infinite Possibilities
 for Learning*

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo

Date: 08/04/2022

CHANGE ORDER #1F

Contractor Name: Smith & Sons Electric
Contract Name: Bid Package F, Electrical & LV Trades
Project Name: Phase 1 Modernizations at 5 School Sites
 Farnham ES, Sartorette ES
Contract Number: C22-061

PCO #	Reason for Change	CCD #	RFI #	Amount of Change
7	Provide testing of fire alarm system to satisfy annual compliance requirement at Farnham.	N/A	N/A	\$ 3,337.10
8	Provide testing of fire alarm system to satisfy annual compliance requirement at Sartorette.	N/A	N/A	\$ 3,864.56
10	Remove and salvage existing shelves in custodial closets B3 and E3 to facilitate installation of new fire alarm panels at Sartorette.	N/A	Sa-6	\$ 1,334.09
12	Verify active circuits in room 5 electrical panel in conflict with the new furnace closet at Sartorette.	N/A	Sa-8	\$ 738.53
19	Provide heat detectors in KA and KB furnace closets at Farnham.	N/A	Fa-8	\$ 1,880.22
20	Extend backbone conduit and cable to existing IDF cabinet relocated from room B15 to room B14 at Sartorette.	N/A	Sa-10	\$ 8,533.16
21	Relocate electrical conduit to facilitate installation of new louver in room C10 at Farnham.	N/A	Fa-13	\$ 2,764.52
26	Demolish fan and associated conduit and wire in room D2 due to conflict with new HVAC ducting at Sartorette.	N/A	N/A	\$ 500.28
27	Remove and reinstall unforeseen existing circuits that need to be maintained and pass through the furnace closet in room KA, due to rotation of furnace closet in CCD #6 at Sartorette.	Sa-6	N/A	\$ 1,539.48
28	Rotate electrical sub panel from room E5 to E4 to avoid conflict with new furnace closet in E5 at Sartorette.	N/A	Sa-17	\$ 3,386.00
48	Relocate fire alarm and remove and reinstall switch box in conflict with new HVAC closet location in library (room 10) at Sartorette.	Sa-5	N/A	\$ 4,676.43
59	Replace existing IDF to be relocated to room B14 with smaller wall-mounted IDF cabinet to fit below the future ceiling at Sartorette.	N/A	Sa-22	\$ 2,235.04
60	Demolish existing receptacle in conflict with furnace closet framing in room C5 at Sartorette.	N/A	N/A	\$ 554.07
63	Repair lighting conduit damaged during demolition of existing furnace closet in room B7 at Farnham.	N/A	N/A	\$ 941.95



4115 Jacksol Drive
 San Jose, CA 95124
 (408) 377-2103
 Fax (408) 377-5944
 www.cambriansd.org

Phase 1 Modernizations at 5 School Sites
 Farnham ES, Sartorette ES
 Smith & Sons Electric Change Order #1F
 08/04/22

64	Using \$4,610.40 of Allowance F2 - Re-support existing branch conduit feeding furnaces in thirteen classrooms following demolition of old ductwork supports at Sartorette.	N/A	N/A	\$ 0.00
66	Remove and reinstall existing electrical sub panel between rooms C10 and C11 to facilitate new louver installation at Farnham.	Fa-6	Fa-13	\$ 1,780.40
Total of Change Order #1F				\$38,065.83

Original Contract Amount: \$ 878,300.00

Change Order #1F Amount: \$ 38,065.83

Revised Contract Amount: \$ 916,365.83

Farnham Subtotal: \$ 450,935.59

Sartorette Subtotal: \$ 465,430.24

Board of Trustees

- Carol Presunka
- Janet Gillis
- Donald Rocha
- Jarod Middleton
- Randy Scofield

Cambrian School District's Signature:	Date:
_____	_____
Program Manager's Signature:	Date:
_____	_____
Architect's Signature:	Date:
_____	_____
Contractor's Signature:	Date:
_____	_____

*Exploring Infinite Possibilities
 for Learning*

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo